

Quality Control

Project Information

Project Name:	TON104113
Project Number:	Oseberg Flowloops
Client:	Aker Solutions
ITP Document Number:	No ITP requested. TON Standards.
Project Manager:	Tom Alexander Hansen
Supervisor:	Knut Arild Nilsen
Lead Engineer:	Oscar Rodriguez
Supervising Engineer:	Nils Storaunet
Quality Control:	Ingrid Thomasgård
Geometry:	Coated Item
Description:	Flowloop #1
Item Number:	T-182-P460
IFS Activity Code:	10
CPS:	1157

Steel Preparation

Relative Humidity:	60.0%
Air Temperature:	20.0°C
Steel Temperature:	20.0°C
Dew Point:	9.0°C
Over Dew Point:	9.0°C
Equipment ID:	123
Next Calibration Date:	02.09.2019
Employee ID:	admin
Ins. of Steel Surface:	□
Employee ID:	admin
Roughness:	60.0µm
Equipment ID:	12
Next Calibration Date:	10.09.2019
Employee ID:	admin
Surface Cleanliness:	2.5Sa
Employee ID:	admin
Primer 1:	Chemosil 211
Batch Number:	1111
Start Time:	02.09.2019 - 09:08
Stop Time:	02.09.2019 - 09:08
Employee ID:	admin
Primer 2:	Chemosil 231
Batch Number:	112211
Start Time:	02.09.2019 - 09:09
Stop Time:	02.09.2019 - 09:09
Employee ID:	admin
Rubber Cement:	None

Coating and Vulcanization

Actual Steel OD:	158.0mm
Rubber Cement / Release Agent 1:	75147
Mix Date(s) 1:	Aug. 26, 2019
Rubber Cement / Release Agent 2:	75051



Mix Date(s) 2:

Aug. 27, 2019

Lead Engineer's Specifications

Layer	Compound Number	Actual Thickness	Shrink	Proposed Thickness	Cumulative Thickness
1	73961	4.0mm	7.0%	4.3mm	166.6mm
2	76159	21.0mm	7.0%	22.5mm	211.5mm
3	76159	21.0mm	7.0%	22.5mm	256.4mm
4	73780	4.0mm	7.0%	4.3mm	265.0mm

Layer 1

Thickness:	4.5mm
Mix Date:	26.08.2019
Measurement Point 1:	167.0mm
Measurement Point 2:	167.0mm
Measurement Point 3:	167.0mm
Measurement Point 4:	167.0mm
Employee ID:	admin

Layer 2

Thickness:	22.0mm
Mix Date:	24.09.2019
Measurement Point 1:	211.0mm
Measurement Point 2:	211.0mm
Measurement Point 3:	212.0mm
Measurement Point 4:	213.0mm
Employee ID:	admin

Layer 3

Thickness:	4.3mm
Mix Date:	02.09.2019
Measurement Point 1:	257.0mm
Measurement Point 2:	258.0mm
Measurement Point 3:	258.0mm
Measurement Point 4:	259.0mm
Employee ID:	admin

Layer 4

Thickness:	4.0mm
Mix Date:	02.09.2019
Measurement Point 1:	265.0mm
Measurement Point 2:	265.0mm
Measurement Point 3:	265.0mm
Measurement Point 4:	265.0mm
Employee ID:	admin

Vulcanization Step 1 of 1

Vulc. Options:	Steam Autoclave
Program Number:	3
Autoclave Number:	2
Start Time:	02.09.2019 - 09:16
Stop Time:	02.09.2019 - 09:17
Employee ID:	admin

Touch-Up:	Performed
Date and Time:	Sept. 2, 2019, 9:17 a.m.
Employee ID:	admin

Final Inspection

Measurement Points

Measurement Point 1	mm
Measurement Point 2	mm
Measurement Point 3	mm
Measurement Point 4	mm

Should be between 258.0mm and 278.0mm



☐ Total OD (Pi-tape)

APS. Final measurments are within tolerances.

☐ Visual Inspection

APS Repair Procedure. Free from defects. Cosmetic defects may be accepted.

☐ Hammer Test

TR 2028. No change in audible pitch.

Hardness of Outer Layer

Shore A

Minimum 57Shore A

Comment

✓

Save and Continue